Sakthi Automotive Group - Machining Division

WEEKLY MACHINE SHOP MANAGEMENT INFORMATION SYSTEM • Period: **2026-W45** • Generated: 06-Nov-2026 15:34

COMPONENTS MACHINED	FINISHED OK OUTPUT	MACHINING REJECTION	FIRST-PASS YIELD	SCRAP LOSS COST
3,660	3,604	1.53%	98.47%	INR 10,400
Target Adherence: 99.2%	Pass Count	56 Rejected Pcs	Stable Operations	Direct Loss Cost

Executive Observations & Action Points

- Machine Shop completed 3,660 precision components with target adherence at 99.2%.
- Overall machining rejection stood at 1.53%, well within the target threshold of 2.00%.
- CNC rotor cells demonstrated high uptime with dimensional out-of-spec remaining the chief focus area.

1. Daily Machining Progress

Date	Day	Target	Machined	OK Output	Rejected	Rejection %	Status
2026-11-02	Monday	1,220	**1,205**	1,186	19	**1.58%**	Good
2026-11-03	Tuesday	550	**546**	537	9	**1.65%**	Good
2026-11-04	Wednesday	570	**570**	561	9	**1.58%**	Good
2026-11-05	Thursday	350	**345**	340	5	**1.45%**	Good
2026-11-06	Friday	350	**350**	345	5	**1.43%**	Good
2026-11-07	Saturday	350	**346**	341	5	**1.45%**	Good
2026-11-08	Sunday	300	**298**	294	4	**1.34%**	Good
WEEKLY TOTAL		**3,690**	**3,660**	**3,604**	**56**	**1.53%**	-

2. Machine Cell & Line Performance

Machine Code	Machine Description	Cell / Line	Target Pcs	Machined Pcs	Rejected Pcs	Rejection %
MC-CNC-01	Doosan Twin Spindle CNC 01	Rotor Line A	2,750	**2,734**	40	**1.46%**
MC-CNC-02	Doosan Twin Spindle CNC 02	Rotor Line A	500	**493**	9	**1.83%**
MC-VMC-02	Makino High Speed VMC 02	Knuckle Line	220	**218**	4	**1.83%**
MC-VMC-01	Makino High Speed VMC 01	Knuckle Line	220	**215**	3	**1.40%**

3. Machining Defect Analysis

Defect Code	Defect Description	Category	Rejected Pcs	Scrap Pcs	Rework Pcs	Loss Cost
DEF-DIM-OOT	Dimensional Out of Tolerance	MACHINING	26	10	16	INR 3,405
DEF-RUNOUT	Face Runout / Dynamic Wobble	MACHINING	8	4	4	INR 1,180
DEF-SUB-POR	Subsurface Casting Porosity revealed	RAW_MATERIAL	8	8	0	INR 3,010
DEF-SURF-CHAT	Surface Roughness / Chatter Marks	TOOLING	6	3	3	INR 885
DEF-BURR	Heavy Burr / Incomplete Chamfer	DEBURRING	4	0	4	INR 0
DEF-TOOL-BRK	Drill / Tap Breakage inside part	TOOLING	4	4	0	INR 1,920